

Training for Essex County

Name:

Date:

SCBA 01 OPERATIONAL TEST **With regulator attached to face piece**

1. Verify purge valve closed and depress air saver switch.
2. Open cylinder valve
3. Observe and verify:
 - a. Vibra-alert alarm actuates and stops
 - b. HUD initializes five lights for twenty seconds
 - c. PAK-Alert actuates
4. Check remote pressure gauge within 10% of the cylinder pressure gauge
5. Don face piece or hold face piece to face
6. Inhale sharply to start flow of air.
7. Breathe normally, then verify normal operation.
8. Remove face piece from face, to verify that air flows freely.
9. Depress air saver switch, to verify flow air stops.
10. Check regulator for leaks.
11. Open purge valve, verify air flows freely
12. Close purge valve, verify air flow stops
13. Close cylinder valve.
14. Open purge valve slightly to slowly vent air from system, verify HUD and remote gauge operate properly, close purge valve when the remote pressure gauge crosses the $\frac{1}{4}$ mark but before red empty band, verify operation of Vibra-alert and HUD.
15. Open pure valve to vent remaining air
16. Press yellow manual reset button on control console twice then twice again after the flashing green light sequence
17. Close purge valve

Signature of Evaluator _____